### **Amy Kissane**

From:

Keith.Sanders@athensclarkecounty.com

Sent:

Wednesday, January 21, 2015 12:31 PM

To:

Amy Kissane

Subject:

Fw: Ware Lyndon House Garden Project Update - and Meeting schedule request

Attachments:

WLH Garden Pricing Setr.pdf

Keith D. Sanders, SPLOST Project Administrator

301 S. College Ave, Suite 101, Athens, GA 30601

Unified Government of Athens-Clarke County, Georgia

E-mail: keith.sanders@athensclarkecounty.com | Office: (706) 613-3025 | Fax: (706) 613-3944 | Cell

(706) 621-2577

Please note my email address has changed: keith.sanders@athensclarkecounty.com

----Forwarded by Keith Sanders/MGR/ACC on 01/21/2015 12:31PM -----

To: achf@bellsouth.net, Roger Cauthen/CEN/ACC, ron@kgathens.com, Mike Wharton/LES/ACC@ACC,

Barbara.Andrews@athensclarkecounty.com

From: Keith Sanders/MGR/ACC Date: 01/21/2015 09:58AM

Subject: Ware Lyndon House Garden Project Update - and Meeting schedule request

#### To all:

I know it has been a while since the user group has met but as I said at that meeting it is normal at this stage of the project. The project has been moving forward through various design stages and pricing stages since we last met. Below is a brief recap of what has happened since we last met and what are some of the next steps to come:

- The Designers have completed the design package for construction. Attached to this email is a copy of the final design package.
- The attached design package has been submitted and reviewed by ACCUG Planning Department and the only comment left to clear the package for a permit is to have a Certificate of Appropriateness application, for comment only, to the Historic Preservation Commission. That package has been submitted to Planning for the February 18, 2015 meeting of the HPC. Assuming no issues coming out of the HPC review, then we should be ready to have our permits in hand within a few days of the HPC review.
- Pricing was due this week from the State Contractor that we have selected to use for the project. They originally were to have pricing last week but have been delayed trying to get a price from the cistern manufacture.
- If we get pricing that allows us to build everything on the drawings, we could move straight into construction. However, I am not optimistic that we will get pricing that favorable. Once we get pricing we will meet again to go over the items within the budget that may need to be reworked or reduced in order to get the work within budget.
- There are a couple of items that still need some final decision from the user group (e.g. armillary sculpture, benches at front walk, lighting, etc.). We will discuss these after we get pricing and have a better idea what we can and cannot afford. A decision on these items will not hold up the project from continuing to move forward.

- I believe the only item of change from the last meeting in the final set of drawings is the lighting. The lighting presented by the electrical engineer in our review meeting was completely out of our budget. The replacement fixture is a simple pedestal feature illustrated on the electrical sheet. The lighting is higher on the priority listing than some of the other items, such as the cistern or armillary, so when pricing comes back this will be another item that may need to be discussed as to how much lighting is "appropriate" for now and what could be added later.
- The cistern and irrigation details are not a change from the last meeting but the details are now on the drawings; which is something new.

Based on the above and the potential for needing to have some scope reduction to bring the project in budget, I would like to go ahead and schedule a meeting for the week of February 9, 2015.

Could everyone let me know your availability during the week of February 9 th?

Keith D. Sanders, SPLOST Project Administrator 301 S. College Ave, Suite 101, Athens, GA 30601 Unified Government of Athens-Clarke County, Georgia

E-mail: keith.sanders@athensclarkecounty.com | Office: (706) 613-3025 | Fax: (706) 613-3944 | Cell

(706) 621-2577

Please note my email address has changed: keith.sanders@athensclarkecounty.com

(See attached file: WLH Garden Pricing Setr.pdf)

# Ware-Lyndon House Historic Garden

# Athens-Clarke County, Georgia

Issued: DECEMBER 01, 2014

## Construction Plans - Pricing Set

Athens-Clarke County SPLOST Program Management 301 College Ave, Rm 101 Athens, GA 30601

24-HOUR CONTACT: Keith Sanders, Project Administrator PH: (706) 613-3025

#### LANDSCAPE ARCHITECT:



Root Design Studio, LLC

5099 Woodridge Way Tucker, GA 30084 404-895-2253 mkidd@RootDStudio.com

#### In Partnership with:

ATHENS DESIGN STUDIO 109 Westover Drive Athens, GA 30606 and

Mack R. Cain, RLA, LEED AP 3472 Desoto Ridge Trail Buford, GA 30519



#### PROJECT NOTES:

- Project is located in the City of Athens, Clarke County, Georgia.
- All work shall be performed in accordance with applicable Federal, State and Local laws, codes, and regulations, as well as the most current version of the ADA Standards for Accessible

   Design version Design.
- 3. The Contractor shall secure all necessary permits prior to beginning work.
- The Contractor shall contact the Utility Protection Service (811) to locate all above and below ground utilities prior to beginning work.

#### SHEET INDEX:

- COVER
  SURVEY / EXISTING CONDITIONS & GENERAL NOTES
  TREE PROTECTION & EROSION CONTROL PLAN
  DEMOLITION PLAN
  GRADING & ORAINAGE PLAN
  LAYOUT PLAN
  CONSTRUCTION DETAILS
  CONSTRUCTION DETAILS
  CONSTRUCTION DETAILS

- IRRIGATION PLANS
- IRRIGATION PLANS

#### **REVISIONS:**

No.	Date	Description
_		
		- 16.65
_		
_		
- 1		































